

Contract Execution Date: August 15, 2008
Contract Termination Date: April 30, 2011
Project Anticipated Completion Date: April 30, 2011

Timeline – the activities completed to date and those remaining to be done include:

- 1) Tennis court is 10% complete. It has been plotted and laid out on a location Survey – March 31, 2009.
- 2) Construction entrance/gate has been established and installed. irrigation system has been located on the construction site and has been capped off and electrical lines located and marked – March 31, 2009.
- 3) Parks and Recreation staff have walked the site with County Road Department staff and are awaiting the for the road department to complete Work on other prior county commitments to start the site preparation work such as, dirt moving and limerock spreading at Medart Park – December 2008
- 4) Schedule asphalt contractor once site work and foundation is established – January 2009
- 5) Picnic Facility is 10% complete and will be established next to the Tennis Court – May 31, 2009.
- 6) Exercise Trail is 10% complete and the trail has been plotted and laid out and the contractor will begin forming the trail – December 2008
- 7) Shuffle Board Court is pending the county road department's completion of other county project to commence dirt moving and limerock spreading at Medart Park – May 31, 2009.
- 8) Security Lighting is 25% complete at this time. The bids for this activity will be advertised in the paper and on the county website on December 3 and 10, 2008 – December 2008.
- 9) Bid opening is scheduled for December 12/12/2008.
- 10) Landscaping is 10% complete and Parks and Recreation staff have identified plant selection and established layouts for planting beds. Planting is scheduled to follow once the asphalt is completed – June 30, 2009
- 11) Bleachers are 100% complete.
- 12) Benches are 100% complete.