

Contract Execution Date: Fiscal Year 2005-2006  
Contract Termination Date: FY 2011  
Project Anticipated Completion Date: 2011

Timeline – the activities that remaining to be completed include:

Design Phase - Fiscal Year 2005-2009

- Realignment of Trail from south to north side – January 2009
- Determine an acceptable alignment at the sanitary sewer lift Station locations. The County to assist in determining if the lift Stations can be bridged or terminating the trail into a paved shoulder – March 2009
- Determine acceptable termination at the Phase I/Phase II terminus, the Tide Creek Bridge location. County to determine availability of additional funding for new pedestrian bridge (existing bridge is structurally insufficient for a pedestrian bridge attachment and the existing width is insufficient for pedestrian refuge) - by April 2009
- Determine additional funding for environmental permitting changes – March 2009
- Survey for southerly alignment – completed
- Trail design – March 2009
- Environmental Services – to be determined once additional funding is identified
- Additional surveying may be required once the above issues are Resolved/identified:
  - Determine Wetland ties
  - Obtain topo at lift stations
  - TIFFT survey for “Lands of the State” at Tide Creek Bridge
  - Obtain channel survey at Tide Creek Bridge

2) Complete Construction Phase - 2009-2011

2) Construction, Engineering and Inspection - Fiscal Year 2011